

TSW Infrastructure Projects Update

July 16/2020

CEWF continues to monitor progress on Infrastructure Projects in the reservoir area of the TSW. Based on our recent correspondence with TSW we are pleased to be able to report the following information on current and planned projects.

Updates as of July 16, 2020

Horseshoe Lake Dam

The final phase of the reconstruction of the dam is underway, with the cofferdams in place to allow for a controlled construction area for sluice #3 and 4. The pour of the sill slab will be within the next two weeks with the forming of the final two piers to follow. The project is now expected to be completed in the fall. (See recent photo below)

Twelve Mile Lake Dam

The west sluice of the dam was commissioned this week allowing for full capacity water control operations. The completion of the west wing walls and slab will conclude over the next month and the contractor will focus on removing the cofferdams and placing the upstream safety boom next. Substantial completion of the project is expected by fall. (See recent photo below)

Updates as of June 23, 2020

Coboconk Dam

The significant rehabilitation work at the Coboconk Dam has progressed well and it is close to substantial completion, which will include landscaping as part of site restoration.

Red Pine Lake Dam

Internal review of design has taken place and the consultant is making final changes before the project is tendered this summer. Construction is currently scheduled to be substantially complete in 2021.

Drag Lake Dam

Design work has not yet been completed for future replacement of the south dam. The project is being implemented in consultation with Bracebridge Power. Construction is expected in late 2020-2021.

Percy Lake Dam / Little Brother Lake Dam access roads

These roads have now been completed, and permanent gates will soon be installed. There has been some unauthorized access and vandalism at Little Brother site, so jersey barriers were installed in the

interim. The timing of construction activities at Percy, where the design work is complete, will depend on budgets and future project scheduling.

Other Projects

We understand that design work has begun on several other sites however project details and timing will depend on future infrastructure funding.

Horseshoe Dam



12 Mile Dam

